

राज्यपुरस्कृत आवास योजना -प्रगती अहवाल

(रमाई,शबरी,आदिम,पारधी,पुण्यश्लोक अहिल्यादेवी, मोदी आवास, यशवंतराव चव्हाण वसाहत)

अ.क्र.	विभाग	उद्दिष्ट	मंजुरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	59132	58260	98.5	872	49694	85.3	8566
2	PUNE DIV.	110102	105853	96.1	4249	77389	73.1	28464
3	NAGPUR DIV.	243469	221607	91.0	21862	173180	78.1	48427
4	AMRAVATI DIV.	282719	254326	90.0	28393	181651	71.4	72675
5	NASHIK DIV.	296058	259158	87.5	36900	179932	69.4	79226
6	CHH. SAMBHAJI NAGAR DIV.	436395	384154	88.0	52241	248666	64.7	135488
	TOTAL	1427875	1283358	89.9	144517	910512	70.9	372846

अ.क्र.	जिल्हा	उद्दिष्ट	मंजुरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	SINDHUDURG	3767	3737	99.2	30	3272	87.6	465
2	PALGHAR	16672	16597	99.6	75	15337	92.4	1260
3	SATARA	14605	14469	99.1	136	12845	88.8	1624
4	RATNAGIRI	13933	13583	97.5	350	11849	87.2	1734
5	RAIGAD	13388	12998	97.1	390	10913	84.0	2085
6	GONDIA	36501	35033	96.0	1468	32335	92.3	2698
7	THANE	11372	11345	99.8	27	8323	73.4	3022
8	SANGLI	14645	13738	93.8	907	10231	74.5	3507
9	GADCHIROLI	28597	27473	96.1	1124	23568	85.8	3905
10	KOLHAPUR	20010	19849	99.2	161	15144	76.3	4705
11	WARDHA	23951	22447	93.7	1504	17206	76.7	5241
12	PUNE	21195	20520	96.8	675	15030	73.2	5490
13	BHANDARA	36065	34918	96.8	1147	27734	79.4	7184
14	AKOLA	43133	41948	97.3	1185	34437	82.1	7511
15	DHARASHIV	29359	25764	87.8	3595	17677	68.6	8087
16	AHILYANAGAR	47123	47097	99.9	26	39003	82.8	8094
17	NAGPUR	42642	33791	79.2	8851	24214	71.7	9577
18	WASHIM	47946	33475	69.8	14471	23076	68.9	10399
19	SOLAPUR	39647	37277	94.0	2370	24139	64.8	13138
20	HINGOLI	44846	38231	85.2	6615	25072	65.6	13159
21	AMRAVATI	55086	53957	98.0	1129	40654	75.3	13303
22	PARBHANI	51684	45957	88.9	5727	30910	67.3	15047
23	NASHIK	72387	58025	80.2	14362	42065	72.5	15960
24	BEED	63328	56753	89.6	6575	40371	71.1	16382
25	NANDURBAR	54751	34678	63.3	20073	18080	52.1	16598
26	CHH. SAMBHAJI NAGAR	56315	47773	84.8	8542	31129	65.2	16644
27	LATUR	53747	49376	91.9	4371	32421	65.7	16955
28	BULDHANA	50707	49796	98.2	911	32014	64.3	17782
29	JALGAON	69243	68225	98.5	1018	50377	73.8	17848
30	CHANDRAPUR	75713	67945	89.7	7768	48123	70.8	19822
31	DHULE	52554	51133	97.3	1421	30407	59.5	20726
32	JALNA	71285	62183	87.2	9102	38909	62.6	23274
33	YAVATMAL	85847	75150	87.5	10697	51470	68.5	23680
34	NANDED	65831	58117	88.3	7714	32177	55.4	25940
	TOTAL	1427875	1283358	89.9	144517	910512	70.9	372846

राज्यपुरस्कृत आवास योजना — ग्रामीण : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	282719	254326	248472	215565	200699	181651
2	CHH. SAMBHAJI NAGAR DIV.	436395	384154	355450	296109	266088	248666
3	KONKAN DIV.	59132	58260	57815	55286	53635	49694
4	NAGPUR DIV.	243469	221607	217218	192107	182952	173180
5	NASHIK DIV.	296058	259158	249435	214748	196677	179932
6	PUNE DIV.	110102	105853	101537	88731	84409	77389
	TOTAL	1427875	1283358	1229927	1062546	984460	910512

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	47123	47097	46615	42520	40693	39003
2	AKOLA	43133	41948	41449	38005	36160	34437
3	AMRAVATI	55086	53957	53229	47064	44461	40654
4	BEED	63328	56753	52490	44523	40174	40371
5	BHANDARA	36065	34918	34284	31398	30498	27734
6	BULDHANA	50707	49796	48153	40171	37174	32014
7	CHANDRAPUR	75713	67945	66713	56033	52061	48123
8	CHH. SAMBHAJI NAGAR	56315	47773	41783	35712	33257	31129
9	DHARASHIV	29359	25764	24266	19213	17392	17677
10	DHULE	52554	51133	48271	38004	33298	30407
11	GADCHIROLI	28597	27473	27338	25843	24687	23568
12	GONDIA	36501	35033	35008	33266	31991	32335
13	HINGOLI	44846	38231	36621	30647	27690	25072
14	JALGAON	69243	68225	67045	58256	53929	50377
15	JALNA	71285	62183	57560	50878	44483	38909
16	KOLHAPUR	20010	19849	19154	16743	16228	15144
17	LATUR	53747	49376	45867	38587	35722	32421
18	NAGPUR	42642	33791	32111	26862	25639	24214
19	NANDED	65831	58117	53068	40358	34968	32177
20	NANDURBAR	54751	34678	31726	27430	23966	18080
21	NASHIK	72387	58025	55778	48538	44791	42065
22	PALGHAR	16672	16597	16504	16252	15921	15337
23	PARBHANI	51684	45957	43795	36191	32402	30910
24	PUNE	21195	20520	19947	17583	16602	15030
25	RAIGAD	13388	12998	12898	12071	11637	10913
26	RATNAGIRI	13933	13583	13505	13134	12918	11849
27	SANGLI	14645	13738	13385	11861	11334	10231
28	SATARA	14605	14469	14424	13811	13471	12845
29	SINDHUDURG	3767	3737	3716	3493	3364	3272
30	SOLAPUR	39647	37277	34627	28733	26774	24139
31	THANE	11372	11345	11192	10336	9795	8323
32	WARDHA	23951	22447	21764	18705	18076	17206
33	WASHIM	47946	33475	31274	27317	24236	23076
34	YAVATMAL	85847	75150	74367	63008	58668	51470
	TOTAL	1427875	1283358	1229927	1062546	984460	910512

रमाई आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	14842	14287	96.3	555	12436	87.0	1851
2	PUNE DIV.	76317	73702	96.6	2615	59444	80.7	14258
3	NAGPUR DIV.	95285	83417	87.5	11868	67636	81.1	15781
4	NASHIK DIV.	104730	90845	86.7	13885	71766	79.0	19079
5	AMRAVATI DIV.	137859	118344	85.8	19515	87642	74.1	30702
6	CHH. SAMBHAJI NAGAR DIV.	261657	232549	88.9	29108	165629	71.2	66920
	TOTAL	690690	613144	88.8	77546	464553	75.8	148591

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	PALGHAR	698	660	94.6	38	477	72.3	183
2	SINDHUDURG	2329	2329	100.0	0	2134	91.6	195
3	RAIGAD	2914	2631	90.3	283	2167	82.4	464
4	RATNAGIRI	7075	6843	96.7	232	6379	93.2	464
5	THANE	1826	1824	99.9	2	1279	70.1	545
6	NANDURBAR	4782	3920	82.0	862	3023	77.1	897
7	SATARA	12108	12089	99.8	19	10869	89.9	1220
8	WARDHA	9569	9048	94.6	521	7691	85.0	1357
9	GONDIA	14479	13856	95.7	623	12427	89.7	1429
10	GADCHIROLI	8880	8368	94.2	512	6920	82.7	1448
11	SANGLI	10664	10185	95.5	479	8456	83.0	1729
12	PUNE	11419	11289	98.9	130	9065	80.3	2224
13	BHANDARA	15390	14422	93.7	968	11275	78.2	3147
14	KOLHAPUR	17036	17003	99.8	33	13546	79.7	3457
15	NAGPUR	20540	14298	69.6	6242	10836	75.8	3462
16	YAVATMAL	24282	20100	82.8	4182	15861	78.9	4239
17	JALGAON	23269	22316	95.9	953	17911	80.3	4405
18	AHILYANAGAR	33254	33239	100.0	15	28750	86.5	4489
19	DHULE	14776	13718	92.8	1058	9109	66.4	4609
20	NASHIK	28649	17652	61.6	10997	12973	73.5	4679
21	CHANDRAPUR	26427	23425	88.6	3002	18487	78.9	4938
22	AKOLA	29592	28898	97.7	694	23775	82.3	5123
23	DHARASHIV	22517	19881	88.3	2636	14659	73.7	5222
24	AMRAVATI	23459	23042	98.2	417	17428	75.6	5614
25	SOLAPUR	25090	23136	92.2	1954	17508	75.7	5628
26	PARBHANI	28331	24290	85.7	4041	18529	76.3	5761
27	WASHIM	31847	17700	55.6	14147	11657	65.9	6043
28	HINGOLI	22866	19615	85.8	3251	13218	67.4	6397
29	CHH. SAMBHAJI NAGAR	35987	29819	82.9	6168	22350	75.0	7469
30	BEED	36735	34739	94.6	1996	26579	76.5	8160
31	BULDHANA	28679	28604	99.7	75	18921	66.1	9683
32	LATUR	39044	38339	98.2	705	27696	72.2	10643
33	NANDED	33600	29448	87.6	4152	18622	63.2	10826
34	JALNA	42577	36418	85.5	6159	23976	65.8	12442
	TOTAL	690690	613144	88.8	77546	464553	75.8	148591

रमाई आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	137859	118344	114445	99590	93753	87642
2	CHH. SAMBHAJI NAGAR DIV.	261657	232549	215112	185775	171419	165629
3	KONKAN DIV.	14842	14287	14147	13316	12912	12436
4	NAGPUR DIV.	95285	83417	81920	73116	70214	67636
5	NASHIK DIV.	104730	90845	88170	78464	74460	71766
6	PUNE DIV.	76317	73702	71078	64892	62651	59444
	TOTAL	690690	613144	584872	515153	485409	464553

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	33254	33239	32970	30556	29485	28750
2	AKOLA	29592	28898	28563	26179	24914	23775
3	AMRAVATI	23459	23042	22785	19987	19003	17428
4	BEED	36735	34739	32763	28933	26626	26579
5	BHANDARA	15390	14422	13975	12566	12203	11275
6	BULDHANA	28679	28604	27311	22673	21076	18921
7	CHANDRAPUR	26427	23425	23155	20181	19190	18487
8	CHH. SAMBHAJI NAGAR	35987	29819	27016	24518	23308	22350
9	DHARASHIV	22517	19881	18652	15343	14133	14659
10	DHULE	14776	13718	13143	10464	9584	9109
11	GADCHIROLI	8880	8368	8292	7575	7199	6920
12	GONDIA	14479	13856	13834	12961	12410	12427
13	HINGOLI	22866	19615	18664	15690	14249	13218
14	JALGAON	23269	22316	21669	19572	18525	17911
15	JALNA	42577	36418	32905	28794	25743	23976
16	KOLHAPUR	17036	17003	16551	14703	14312	13546
17	LATUR	39044	38339	35790	31411	29559	27696
18	NAGPUR	20540	14298	13711	11772	11323	10836
19	NANDED	33600	29448	25919	20579	18814	18622
20	NANDURBAR	4782	3920	3789	3589	3430	3023
21	NASHIK	28649	17652	16599	14283	13436	12973
22	PALGHAR	698	660	648	567	517	477
23	PARBHANI	28331	24290	23403	20507	18987	18529
24	PUNE	11419	11289	11069	10124	9646	9065
25	RAIGAD	2914	2631	2601	2372	2256	2167
26	RATNAGIRI	7075	6843	6805	6662	6579	6379
27	SANGLI	10664	10185	10002	9218	8915	8456
28	SATARA	12108	12089	12045	11563	11301	10869
29	SINDHUDURG	2329	2329	2322	2246	2167	2134
30	SOLAPUR	25090	23136	21411	19284	18477	17508
31	THANE	1826	1824	1771	1469	1393	1279
32	WARDHA	9569	9048	8953	8061	7889	7691
33	WASHIM	31847	17700	15823	12882	11750	11657
34	YAVATMAL	24282	20100	19963	17869	17010	15861
	TOTAL	690690	613144	584872	515153	485409	464553

शबरी आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	PUNE DIV.	7967	7400	92.9	567	5824	78.7	1576
2	KONKAN DIV.	26808	26610	99.3	198	23437	88.1	3173
3	AMRAVATI DIV.	43035	41461	96.3	1574	29978	72.3	11483
4	CHH. SAMBHAJI NAGAR DIV.	45124	35060	77.7	10064	21749	62.0	13311
5	NAGPUR DIV.	67198	63021	93.8	4177	47380	75.2	15641
6	NASHIK DIV.	134836	111960	83.0	22876	72373	64.6	39587
	TOTAL	324968	285512	87.9	39456	200741	70.3	84771

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KOLHAPUR	60	25	41.7	35	25	100.0	0
2	RATNAGIRI	340	254	74.7	86	254	100.0	0
3	SATARA	197	192	97.5	5	192	100.0	0
4	SINDHUDURG	43	29	67.4	14	29	100.0	0
5	SANGLI	80	50	62.5	30	43	86.0	7
6	SOLAPUR	894	698	78.1	196	628	90.0	70
7	DHARASHIV	549	484	88.2	65	356	73.6	128
8	LATUR	1538	826	53.7	712	568	68.8	258
9	GONDIA	5599	5596	99.9	3	5279	94.3	317
10	BEED	2230	1658	74.3	572	1098	66.2	560
11	RAIGAD	6610	6566	99.3	44	5749	87.6	817
12	PALGHAR	14385	14351	99.8	34	13453	93.7	898
13	AKOLA	5815	5324	91.6	491	4371	82.1	953
14	JALNA	2956	2106	71.2	850	1113	52.8	993
15	WASHIM	3470	3215	92.7	255	2219	69.0	996
16	BHANDARA	6336	6302	99.5	34	5275	83.7	1027
17	PARBHANI	3887	3259	83.8	628	1904	58.4	1355
18	BULDHANA	4191	3396	81.0	795	2004	59.0	1392
19	THANE	5430	5410	99.6	20	3952	73.0	1458
20	PUNE	6736	6435	95.5	301	4936	76.7	1499
21	GADCHIROLI	10951	10667	97.4	284	9051	84.9	1616
22	AHILYANAGAR	9157	9149	99.9	8	7518	82.2	1631
23	WARDHA	6692	6587	98.4	105	4774	72.5	1813
24	CHH. SAMBHAJI NAGAR	7787	6667	85.6	1120	4572	68.6	2095
25	NANDED	8141	4833	59.4	3308	2005	41.5	2828
26	JALGAON	14632	14615	99.9	17	11625	79.5	2990
27	AMRAVATI	15235	15229	100.0	6	11498	75.5	3731
28	NAGPUR	13188	12068	91.5	1120	7998	66.3	4070
29	YAVATMAL	14324	14297	99.8	27	9886	69.1	4411
30	HINGOLI	18036	15227	84.4	2809	10133	66.5	5094
31	CHANDRAPUR	24432	21801	89.2	2631	15003	68.8	6798
32	NASHIK	36516	33221	91.0	3295	24448	73.6	8773
33	DHULE	27485	27129	98.7	356	14597	53.8	12532
34	NANDURBAR	47046	27846	59.2	19200	14185	50.9	13661
	TOTAL	324968	285512	87.9	39456	200741	70.3	84771

शबरी आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	43035	41461	40833	35946	33334	29978
2	CHH. SAMBHAJI NAGAR DIV.	45124	35060	32182	26556	23918	21749
3	KONKAN DIV.	26808	26610	26430	25888	25216	23437
4	NAGPUR DIV.	67198	63021	61195	53610	50595	47380
5	NASHIK DIV.	134836	111960	105350	91361	81945	72373
6	PUNE DIV.	7967	7400	7123	6559	6315	5824
	TOTAL	324968	285512	273113	239920	221323	200741

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	9157	9149	9006	8410	8024	7518
2	AKOLA	5815	5324	5242	4778	4542	4371
3	AMRAVATI	15235	15229	15188	13798	12725	11498
4	BEED	2230	1658	1405	1232	1090	1098
5	BHANDARA	6336	6302	6243	5844	5720	5275
6	BULDHANA	4191	3396	3266	2775	2537	2004
7	CHANDRAPUR	24432	21801	21355	17936	16500	15003
8	CHH. SAMBHAJI NAGAR	7787	6667	5918	5213	4885	4572
9	DHARASHIV	549	484	470	412	379	356
10	DHULE	27485	27129	24866	19204	16261	14597
11	GADCHIROLI	10951	10667	10621	10134	9600	9051
12	GONDIA	5599	5596	5601	5389	5206	5279
13	HINGOLI	18036	15227	14613	12489	11428	10133
14	JALGAON	14632	14615	14350	13345	12489	11625
15	JALNA	2956	2106	1837	1393	1219	1113
16	KOLHAPUR	60	25	25	25	25	25
17	LATUR	1538	826	744	625	591	568
18	NAGPUR	13188	12068	11127	9079	8546	7998
19	NANDED	8141	4833	4206	2943	2417	2005
20	NANDURBAR	47046	27846	25052	21664	18769	14185
21	NASHIK	36516	33221	32076	28738	26402	24448
22	PALGHAR	14385	14351	14288	14166	13922	13453
23	PARBHANI	3887	3259	2989	2249	1909	1904
24	PUNE	6736	6435	6177	5649	5411	4936
25	RAIGAD	6610	6566	6529	6367	6199	5749
26	RATNAGIRI	340	254	254	254	254	254
27	SANGLI	80	50	46	43	43	43
28	SATARA	197	192	192	192	192	192
29	SINDHUDURG	43	29	29	29	29	29
30	SOLAPUR	894	698	683	650	644	628
31	THANE	5430	5410	5330	5072	4812	3952
32	WARDHA	6692	6587	6248	5228	5023	4774
33	WASHIM	3470	3215	2991	2548	2347	2219
34	YAVATMAL	14324	14297	14146	12047	11183	9886
	TOTAL	324968	285512	273113	239920	221323	200741

आदिम आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	NASHIK DIV.	98	37	37.8	61	23	62.2	14
2	PUNE DIV.	75	71	94.7	4	46	64.8	25
3	CHH. SAMBHAJI NAGAR DIV.	419	195	46.5	224	150	76.9	45
4	KONKAN DIV.	4180	4150	99.3	30	4038	97.3	112
5	NAGPUR DIV.	2897	2798	96.6	99	2515	89.9	283
6	AMRAVATI DIV.	4784	4691	98.1	93	3649	77.8	1042
	TOTAL	12453	11942	95.9	511	10421	87.3	1521

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AHILYANAGAR	0	0	0.0	0	0	0.0	0
2	AKOLA	0	0	0.0	0	0	0.0	0
3	AMRAVATI	0	0	0.0	0	0	0.0	0
4	BEED	0	0	0.0	0	0	0.0	0
5	BHANDARA	0	0	0.0	0	0	0.0	0
6	BULDHANA	0	0	0.0	0	0	0.0	0
7	CHH. SAMBHAJI NAGAR	0	0	0.0	0	0	0.0	0
8	DHARASHIV	0	0	0.0	0	0	0.0	0
9	DHULE	0	0	0.0	0	0	0.0	0
10	GONDIA	0	0	0.0	0	0	0.0	0
11	HINGOLI	0	0	0.0	0	0	0.0	0
12	JALGAON	0	0	0.0	0	0	0.0	0
13	JALNA	0	0	0.0	0	0	0.0	0
14	KOLHAPUR	0	0	0.0	0	0	0.0	0
15	LATUR	0	0	0.0	0	0	0.0	0
16	NAGPUR	0	0	0.0	0	0	0.0	0
17	NANDURBAR	0	0	0.0	0	0	0.0	0
18	PARBHANI	0	0	0.0	0	0	0.0	0
19	SANGLI	0	0	0.0	0	0	0.0	0
20	SATARA	0	0	0.0	0	0	0.0	0
21	SINDHUDURG	66	50	75.8	16	50	100.0	0
22	SOLAPUR	0	0	0.0	0	0	0.0	0
23	WASHIM	0	0	0.0	0	0	0.0	0
24	RATNAGIRI	11	11	100.0	0	10	90.9	1
25	NASHIK	98	37	37.8	61	23	62.2	14
26	PALGHAR	1131	1128	99.7	3	1104	97.9	24
27	PUNE	75	71	94.7	4	46	64.8	25
28	RAIGAD	1394	1388	99.6	6	1352	97.4	36
29	NANDED	419	195	46.5	224	150	76.9	45
30	THANE	1578	1573	99.7	5	1522	96.8	51
31	CHANDRAPUR	723	663	91.7	60	570	86.0	93
32	WARDHA	396	388	98.0	8	295	76.0	93
33	GADCHIROLI	1778	1747	98.3	31	1650	94.4	97
34	YAVATMAL	4784	4691	98.1	93	3649	77.8	1042
	TOTAL	12453	11942	95.9	511	10421	87.3	1521

आदिम आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	4784	4691	4608	4176	3921	3649
2	CHH. SAMBHAJI NAGAR DIV.	419	195	181	161	148	150
3	KONKAN DIV.	4180	4150	4133	4085	4049	4038
4	NAGPUR DIV.	2897	2798	2791	2670	2575	2515
5	NASHIK DIV.	98	37	37	23	23	23
6	PUNE DIV.	75	71	69	69	67	46
	TOTAL	12453	11942	11819	11184	10783	10421

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	0	0	0	0	0	0
2	AKOLA	0	0	0	0	0	0
3	AMRAVATI	0	0	0	0	0	0
4	BEED	0	0	0	0	0	0
5	BHANDARA	0	0	0	0	0	0
6	BULDHANA	0	0	0	0	0	0
7	CHANDRAPUR	723	663	661	615	576	570
8	CHH. SAMBHAJI NAGAR	0	0	0	0	0	0
9	DHARASHIV	0	0	0	0	0	0
10	DHULE	0	0	0	0	0	0
11	GADCHIROLI	1778	1747	1746	1708	1672	1650
12	GONDIA	0	0	0	0	0	0
13	HINGOLI	0	0	0	0	0	0
14	JALGAON	0	0	0	0	0	0
15	JALNA	0	0	0	0	0	0
16	KOLHAPUR	0	0	0	0	0	0
17	LATUR	0	0	0	0	0	0
18	NAGPUR	0	0	0	0	0	0
19	NANDED	419	195	181	161	148	150
20	NANDURBAR	0	0	0	0	0	0
21	NASHIK	98	37	37	23	23	23
22	PALGHAR	1131	1128	1124	1115	1107	1104
23	PARBHANI	0	0	0	0	0	0
24	PUNE	75	71	69	69	67	46
25	RAIGAD	1394	1388	1386	1365	1344	1352
26	RATNAGIRI	11	11	11	11	11	10
27	SANGLI	0	0	0	0	0	0
28	SATARA	0	0	0	0	0	0
29	SINDHUDURG	66	50	50	50	50	50
30	SOLAPUR	0	0	0	0	0	0
31	THANE	1578	1573	1562	1544	1537	1522
32	WARDHA	396	388	384	347	327	295
33	WASHIM	0	0	0	0	0	0
34	YAVATMAL	4784	4691	4608	4176	3921	3649
	TOTAL	12453	11942	11819	11184	10783	10421

पारधी आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	3	0	0.0	3	0	0.0	0
2	NAGPUR DIV.	133	130	97.7	3	121	93.1	9
3	CHH. SAMBHAJI NAGAR DIV.	592	567	95.8	25	520	91.7	47
4	PUNE DIV.	488	444	91.0	44	393	88.5	51
5	NASHIK DIV.	1353	1337	98.8	16	1278	95.6	59
6	AMRAVATI DIV.	1846	1846	100.0	0	1733	93.9	113
	TOTAL	4415	4324	97.9	91	4045	93.5	279

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	BHANDARA	0	0	0.0	0	0	0.0	0
2	GADCHIROLI	0	0	0.0	0	0	0.0	0
3	GONDIA	0	0	0.0	0	0	0.0	0
4	HINGOLI	35	35	100.0	0	35	100.0	0
5	JALNA	38	36	94.7	2	36	100.0	0
6	KOLHAPUR	7	7	100.0	0	7	100.0	0
7	LATUR	17	17	100.0	0	17	100.0	0
8	NANDED	50	42	84.0	8	42	100.0	0
9	NANDURBAR	10	0	0.0	10	0	0.0	0
10	PALGHAR	0	0	0.0	0	0	0.0	0
11	PARBHANI	56	56	100.0	0	56	100.0	0
12	RAIGAD	2	0	0.0	2	0	0.0	0
13	RATNAGIRI	1	0	0.0	1	0	0.0	0
14	SATARA	24	24	100.0	0	24	100.0	0
15	SINDHUDURG	0	0	0.0	0	0	0.0	0
16	THANE	0	0	0.0	0	0	0.0	0
17	WARDHA	50	50	100.0	0	50	100.0	0
18	WASHIM	64	64	100.0	0	64	100.0	0
19	NAGPUR	48	48	100.0	0	46	95.8	2
20	SANGLI	38	26	68.4	12	23	88.5	3
21	BEED	92	83	90.2	9	78	94.0	5
22	CHH. SAMBHAJI NAGAR	57	51	89.5	6	46	90.2	5
23	SOLAPUR	231	202	87.4	29	196	97.0	6
24	CHANDRAPUR	35	32	91.4	3	25	78.1	7
25	AKOLA	373	373	100.0	0	363	97.3	10
26	DHULE	432	432	100.0	0	421	97.5	11
27	NASHIK	143	137	95.8	6	125	91.2	12
28	BULDHANA	371	371	100.0	0	358	96.5	13
29	AHILYANAGAR	198	198	100.0	0	184	92.9	14
30	AMRAVATI	444	444	100.0	0	424	95.5	20
31	JALGAON	570	570	100.0	0	548	96.1	22
32	DHARASHIV	247	247	100.0	0	210	85.0	37
33	PUNE	188	185	98.4	3	143	77.3	42
34	YAVATMAL	594	594	100.0	0	524	88.2	70
	TOTAL	4415	4324	97.9	91	4045	93.5	279

पारधी आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	1846	1846	1838	1776	1747	1733
2	CHH. SAMBHAJI NAGAR DIV.	592	567	551	529	509	520
3	KONKAN DIV.	3	0	0	0	0	0
4	NAGPUR DIV.	133	130	129	126	123	121
5	NASHIK DIV.	1353	1337	1335	1293	1265	1278
6	PUNE DIV.	488	444	428	413	409	393
	TOTAL	4415	4324	4281	4137	4053	4045

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	198	198	197	187	183	184
2	AKOLA	373	373	372	365	362	363
3	AMRAVATI	444	444	442	437	427	424
4	BEED	92	83	80	80	78	78
5	BHANDARA	0	0	0	0	0	0
6	BULDHANA	371	371	371	363	361	358
7	CHANDRAPUR	35	32	32	29	26	25
8	CHH. SAMBHAJI NAGAR	57	51	48	46	46	46
9	DHARASHIV	247	247	237	217	205	210
10	DHULE	432	432	432	424	420	421
11	GADCHIROLI	0	0	0	0	0	0
12	GONDIA	0	0	0	0	0	0
13	HINGOLI	35	35	35	35	35	35
14	JALGAON	570	570	569	547	531	548
15	JALNA	38	36	36	36	36	36
16	KOLHAPUR	7	7	7	7	7	7
17	LATUR	17	17	17	17	17	17
18	NAGPUR	48	48	47	47	47	46
19	NANDED	50	42	42	42	38	42
20	NANDURBAR	10	0	0	0	0	0
21	NASHIK	143	137	137	135	131	125
22	PALGHAR	0	0	0	0	0	0
23	PARBHANI	56	56	56	56	54	56
24	PUNE	188	185	170	159	157	143
25	RAIGAD	2	0	0	0	0	0
26	RATNAGIRI	1	0	0	0	0	0
27	SANGLI	38	26	26	24	24	23
28	SATARA	24	24	24	24	24	24
29	SINDHUDURG	0	0	0	0	0	0
30	SOLAPUR	231	202	201	199	197	196
31	THANE	0	0	0	0	0	0
32	WARDHA	50	50	50	50	50	50
33	WASHIM	64	64	64	64	64	64
34	YAVATMAL	594	594	589	547	533	524
	TOTAL	4415	4324	4281	4137	4053	4045

अटल बांधकाम कामगार आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AMRAVATI DIV.	18945	1	0.0	18944	1	100.0	0
2	KONKAN DIV.	8599	0	0.0	8599	0	0.0	0
3	NAGPUR DIV.	21240	35	0.2	21205	33	94.3	2
4	NASHIK DIV.	6367	50	0.8	6317	12	24.0	38
5	PUNE DIV.	18109	637	3.5	17472	452	71.0	185
6	CHH. SAMBHAJI NAGAR DIV.	24739	621	2.5	24118	334	53.8	287
	TOTAL	97999	1344	1.4	96655	832	61.9	512

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AKOLA	1339	0	0.0	1339	0	0.0	0
2	AMRAVATI	7066	0	0.0	7066	0	0.0	0
3	BHANDARA	3393	0	0.0	3393	0	0.0	0
4	BULDHANA	1060	1	0.1	1059	1	100.0	0
5	CHANDRAPUR	1939	1	0.1	1938	1	100.0	0
6	DHARASHIV	4073	0	0.0	4073	0	0.0	0
7	DHULE	1212	0	0.0	1212	0	0.0	0
8	GADCHIROLI	1661	0	0.0	1661	0	0.0	0
9	GONDIA	5073	0	0.0	5073	0	0.0	0
10	JALGAON	1340	0	0.0	1340	0	0.0	0
11	JALNA	4080	10	0.2	4070	10	100.0	0
12	NANDURBAR	0	0	0.0	0	0	0.0	0
13	NASHIK	1790	4	0.2	1786	4	100.0	0
14	PALGHAR	703	0	0.0	703	0	0.0	0
15	RAIGAD	1236	0	0.0	1236	0	0.0	0
16	RATNAGIRI	1601	0	0.0	1601	0	0.0	0
17	SINDHUDURG	2095	0	0.0	2095	0	0.0	0
18	THANE	2964	0	0.0	2964	0	0.0	0
19	WARDHA	5781	1	0.0	5780	1	100.0	0
20	WASHIM	1206	0	0.0	1206	0	0.0	0
21	YAVATMAL	8274	0	0.0	8274	0	0.0	0
22	NAGPUR	3393	33	1.0	3360	31	93.9	2
23	PUNE	7957	15	0.2	7942	11	73.3	4
24	LATUR	5020	8	0.2	5012	3	37.5	5
25	SOLAPUR	3987	28	0.7	3959	22	78.6	6
26	NANDED	2484	34	1.4	2450	22	64.7	12
27	BEED	2427	100	4.1	2327	78	78.0	22
28	SATARA	813	77	9.5	736	47	61.0	30
29	HINGOLI	2356	68	2.9	2288	31	45.6	37
30	AHILYANAGAR	2025	46	2.3	1979	8	17.4	38
31	PARBHANI	1921	150	7.8	1771	105	70.0	45
32	SANGLI	1580	94	5.9	1486	49	52.1	45
33	KOLHAPUR	3772	423	11.2	3349	323	76.4	100
34	CHH. SAMBHAJI NAGAR	2378	251	10.6	2127	85	33.9	166
	TOTAL	97999	1344	1.4	96655	832	61.9	512

अटल बांधकाम कामगार आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	18945	1	1	1	1	1
2	CHH. SAMBHAJI NAGAR DIV.	24739	621	578	459	391	334
3	KONKAN DIV.	8599	0	0	0	0	0
4	NAGPUR DIV.	21240	35	34	34	34	33
5	NASHIK DIV.	6367	50	46	28	20	12
6	PUNE DIV.	18109	637	618	519	487	452
	TOTAL	97999	1344	1277	1041	933	832

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	2025	46	42	24	16	8
2	AKOLA	1339	0	0	0	0	0
3	AMRAVATI	7066	0	0	0	0	0
4	BEED	2427	100	99	82	74	78
5	BHANDARA	3393	0	0	0	0	0
6	BULDHANA	1060	1	1	1	1	1
7	CHANDRAPUR	1939	1	1	1	1	1
8	CHH. SAMBHAJI NAGAR	2378	251	223	158	129	85
9	DHARASHIV	4073	0	0	0	0	0
10	DHULE	1212	0	0	0	0	0
11	GADCHIROLI	1661	0	0	0	0	0
12	GONDIA	5073	0	0	0	0	0
13	HINGOLI	2356	68	63	53	46	31
14	JALGAON	1340	0	0	0	0	0
15	JALNA	4080	10	10	10	10	10
16	KOLHAPUR	3772	423	413	356	341	323
17	LATUR	5020	8	6	3	3	3
18	NAGPUR	3393	33	32	32	32	31
19	NANDED	2484	34	34	32	24	22
20	NANDURBAR	0	0	0	0	0	0
21	NASHIK	1790	4	4	4	4	4
22	PALGHAR	703	0	0	0	0	0
23	PARBHANI	1921	150	143	121	105	105
24	PUNE	7957	15	15	15	15	11
25	RAIGAD	1236	0	0	0	0	0
26	RATNAGIRI	1601	0	0	0	0	0
27	SANGLI	1580	94	87	61	54	49
28	SATARA	813	77	76	64	55	47
29	SINDHUDURG	2095	0	0	0	0	0
30	SOLAPUR	3987	28	27	23	22	22
31	THANE	2964	0	0	0	0	0
32	WARDHA	5781	1	1	1	1	1
33	WASHIM	1206	0	0	0	0	0
34	YAVATMAL	8274	0	0	0	0	0
	TOTAL	97999	1344	1277	1041	933	832

यशवंतराव चव्हाण मुक्त वसाहत योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	150	119	79.3	31	109	91.6	10
2	NASHIK DIV.	1256	1206	96.0	50	916	76.0	290
3	PUNE DIV.	2026	1540	76.0	486	579	37.6	961
4	AMRAVATI DIV.	14028	6823	48.6	7205	3373	49.4	3450
5	NAGPUR DIV.	21644	16895	78.1	4749	9530	56.4	7365
6	CHH. SAMBHAJI NAGAR DIV.	25197	17911	71.1	7286	7848	43.8	10063
	TOTAL	64301	44494	69.2	19807	22355	50.2	22139

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AKOLA	0	0	0.0	0	0	0.0	0
2	HINGOLI	555	0	0.0	555	0	0.0	0
3	NASHIK	0	0	0.0	0	0	0.0	0
4	PALGHAR	0	0	0.0	0	0	0.0	0
5	PUNE	20	0	0.0	20	0	0.0	0
6	RAIGAD	0	0	0.0	0	0	0.0	0
7	SINDHUDURG	0	0	0.0	0	0	0.0	0
8	THANE	0	0	0.0	0	0	0.0	0
9	WASHIM	69	0	0.0	69	0	0.0	0
10	NANDED	18	1	5.6	17	0	0.0	1
11	RATNAGIRI	150	119	79.3	31	109	91.6	10
12	AHILYANAGAR	20	20	100.0	0	5	25.0	15
13	NANDURBAR	35	34	97.1	1	2	5.9	32
14	SATARA	226	216	95.6	10	183	84.7	33
15	DHULE	152	145	95.4	7	97	66.9	48
16	GONDIA	1974	1134	57.4	840	1019	89.9	115
17	GADCHIROLI	440	150	34.1	290	13	8.7	137
18	JALGAON	1049	1007	96.0	42	812	80.6	195
19	SOLAPUR	368	211	57.3	157	12	5.7	199
20	KOLHAPUR	351	275	78.3	76	61	22.2	214
21	BULDHANA	325	290	89.2	35	0	0.0	290
22	NAGPUR	1919	641	33.4	1278	267	41.7	374
23	PARBHANI	1411	695	49.3	716	278	40.0	417
24	SANGLI	1061	838	79.0	223	323	38.5	515
25	AMRAVATI	1770	1064	60.1	706	396	37.2	668
26	BHANDARA	3284	3140	95.6	144	2362	75.2	778
27	WARDHA	1534	1002	65.3	532	176	17.6	826
28	BEED	2532	1240	49.0	1292	42	3.4	1198
29	CHH. SAMBHAJI NAGAR	2212	1663	75.2	549	162	9.7	1501
30	DHARASHIV	3772	2878	76.3	894	1302	45.2	1576
31	LATUR	4385	2524	57.6	1861	529	21.0	1995
32	YAVATMAL	11864	5469	46.1	6395	2977	54.4	2492
33	JALNA	10312	8910	86.4	1402	5535	62.1	3375
34	CHANDRAPUR	12493	10828	86.7	1665	5693	52.6	5135
	TOTAL	64301	44494	69.2	19807	22355	50.2	22139

यशवंतराव चव्हाण मुक्त वसाहत योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	14028	6823	6100	4866	4400	3373
2	CHH. SAMBHAJI NAGAR DIV.	25197	17911	15426	12264	10215	7848
3	KONKAN DIV.	150	119	119	118	117	109
4	NAGPUR DIV.	21644	16895	16021	12200	11044	9530
5	NASHIK DIV.	1256	1206	1166	1051	993	916
6	PUNE DIV.	2026	1540	1140	878	798	579
	TOTAL	64301	44494	39972	31377	27567	22355

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	20	20	20	20	20	5
2	AKOLA	0	0	0	0	0	0
3	AMRAVATI	1770	1064	685	452	429	396
4	BEED	2532	1240	810	172	38	42
5	BHANDARA	3284	3140	3042	2764	2673	2362
6	BULDHANA	325	290	125	23	7	0
7	CHANDRAPUR	12493	10828	10418	7663	6779	5693
8	CHH. SAMBHAJI NAGAR	2212	1663	789	464	351	162
9	DHARASHIV	3772	2878	2642	1739	1407	1302
10	DHULE	152	145	132	126	118	97
11	GADCHIROLI	440	150	140	43	22	13
12	GONDIA	1974	1134	1134	1064	1002	1019
13	HINGOLI	555	0	0	0	0	0
14	JALGAON	1049	1007	987	890	844	812
15	JALNA	10312	8910	8611	8140	7139	5535
16	KOLHAPUR	351	275	64	61	61	61
17	LATUR	4385	2524	1959	1286	974	529
18	NAGPUR	1919	641	505	336	304	267
19	NANDED	18	1	1	1	0	0
20	NANDURBAR	35	34	27	15	11	2
21	NASHIK	0	0	0	0	0	0
22	PALGHAR	0	0	0	0	0	0
23	PARBHANI	1411	695	614	462	306	278
24	PUNE	20	0	0	0	0	0
25	RAIGAD	0	0	0	0	0	0
26	RATNAGIRI	150	119	119	118	117	109
27	SANGLI	1061	838	765	574	515	323
28	SATARA	226	216	216	202	194	183
29	SINDHUDURG	0	0	0	0	0	0
30	SOLAPUR	368	211	95	41	28	12
31	THANE	0	0	0	0	0	0
32	WARDHA	1534	1002	782	330	264	176
33	WASHIM	69	0	0	0	0	0
34	YAVATMAL	11864	5469	5290	4391	3964	2977
	TOTAL	64301	44494	39972	31377	27567	22355

पुण्यश्लोक अहिल्यादेवी होळकर आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	33	32	97.0	1	30	93.8	2
2	AMRAVATI DIV.	127	122	96.1	5	108	88.5	14
3	NASHIK DIV.	352	346	98.3	6	222	64.2	124
4	NAGPUR DIV.	1511	781	51.7	730	236	30.2	545
5	PUNE DIV.	4923	4440	90.2	483	871	19.6	3569
6	CHH. SAMBHAJI NAGAR DIV.	24413	18924	77.5	5489	5255	27.8	13669
	TOTAL	31359	24645	78.6	6714	6722	27.3	17923

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AKOLA	0	0	0.0	0	0	0.0	0
2	AMRAVATI	0	0	0.0	0	0	0.0	0
3	DHARASHIV	0	0	0.0	0	0	0.0	0
4	DHULE	0	0	0.0	0	0	0.0	0
5	GADCHIROLI	0	0	0.0	0	0	0.0	0
6	HINGOLI	0	0	0.0	0	0	0.0	0
7	NAGPUR	0	0	0.0	0	0	0.0	0
8	NANDED	5	5	100.0	0	5	100.0	0
9	NASHIK	0	0	0.0	0	0	0.0	0
10	PALGHAR	0	0	0.0	0	0	0.0	0
11	RAIGAD	12	11	91.7	1	11	100.0	0
12	RATNAGIRI	0	0	0.0	0	0	0.0	0
13	THANE	0	0	0.0	0	0	0.0	0
14	WASHIM	41	41	100.0	0	41	100.0	0
15	YAVATMAL	0	0	0.0	0	0	0.0	0
16	BHANDARA	22	21	95.5	1	20	95.2	1
17	GONDIA	15	13	86.7	2	11	84.6	2
18	NANDURBAR	2	2	100.0	0	0	0.0	2
19	SINDHUDURG	21	21	100.0	0	19	90.5	2
20	BULDHANA	86	81	94.2	5	67	82.7	14
21	SATARA	273	194	71.1	79	161	83.0	33
22	AHILYANAGAR	158	155	98.1	3	108	69.7	47
23	JALGAON	192	189	98.4	3	114	60.3	75
24	KOLHAPUR	525	525	100.0	0	332	63.2	193
25	WARDHA	745	425	57.0	320	171	40.2	254
26	CHANDRAPUR	729	322	44.2	407	34	10.6	288
27	SANGLI	844	681	80.7	163	94	13.8	587
28	LATUR	2445	1352	55.3	1093	457	33.8	895
29	PUNE	1236	1029	83.3	207	41	4.0	988
30	SOLAPUR	2045	2011	98.3	34	243	12.1	1768
31	PARBHANI	4403	4095	93.0	308	1955	47.7	2140
32	BEED	5700	2999	52.6	2701	24	0.8	2975
33	CHH. SAMBHAJI NAGAR	4812	4113	85.5	699	402	9.8	3711
34	JALNA	7048	6360	90.2	688	2412	37.9	3948
	TOTAL	31359	24645	78.6	6714	6722	27.3	17923

पुण्यश्लोक अहिल्यादेवी होळकर आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	127	122	122	112	109	108
2	CHH. SAMBHAJI NAGAR DIV.	24413	18924	14889	9776	7461	5255
3	KONKAN DIV.	33	32	32	31	30	30
4	NAGPUR DIV.	1511	781	700	367	310	236
5	NASHIK DIV.	352	346	327	276	246	222
6	PUNE DIV.	4923	4440	3914	2251	1723	871
	TOTAL	31359	24645	19984	12813	9879	6722

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	158	155	150	134	120	108
2	AKOLA	0	0	0	0	0	0
3	AMRAVATI	0	0	0	0	0	0
4	BEED	5700	2999	1595	137	6	24
5	BHANDARA	22	21	21	21	21	20
6	BULDHANA	86	81	81	73	70	67
7	CHANDRAPUR	729	322	255	78	54	34
8	CHH. SAMBHAJI NAGAR	4812	4113	2590	1184	773	402
9	DHARASHIV	0	0	0	0	0	0
10	DHULE	0	0	0	0	0	0
11	GADCHIROLI	0	0	0	0	0	0
12	GONDIA	15	13	13	13	10	11
13	HINGOLI	0	0	0	0	0	0
14	JALGAON	192	189	175	140	124	114
15	JALNA	7048	6360	5852	4930	3755	2412
16	KOLHAPUR	525	525	509	407	384	332
17	LATUR	2445	1352	1103	763	635	457
18	NAGPUR	0	0	0	0	0	0
19	NANDED	5	5	5	5	3	5
20	NANDURBAR	2	2	2	2	2	0
21	NASHIK	0	0	0	0	0	0
22	PALGHAR	0	0	0	0	0	0
23	PARBHANI	4403	4095	3744	2757	2289	1955
24	PUNE	1236	1029	970	446	303	41
25	RAIGAD	12	11	11	11	11	11
26	RATNAGIRI	0	0	0	0	0	0
27	SANGLI	844	681	594	362	282	94
28	SATARA	273	194	194	184	170	161
29	SINDHUDURG	21	21	21	20	19	19
30	SOLAPUR	2045	2011	1647	852	584	243
31	THANE	0	0	0	0	0	0
32	WARDHA	745	425	411	255	225	171
33	WASHIM	41	41	41	39	39	41
34	YAVATMAL	0	0	0	0	0	0
	TOTAL	31359	24645	19984	12813	9879	6722

मोदी आवास घरकुल योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	13116	13062	99.6	54	9644	73.8	3418
2	PUNE DIV.	18306	18256	99.7	50	10232	56.0	8024
3	NAGPUR DIV.	54801	54565	99.6	236	45762	83.9	8803
4	NASHIK DIV.	53433	53427	100.0	6	33354	62.4	20073
5	AMRAVATI DIV.	81040	81039	100.0	1	55168	68.1	25871
6	CHH. SAMBHAJI NAGAR DIV.	78993	78948	99.9	45	47515	60.2	31433
	TOTAL	300000	299297	99.8	392	201675	67.4	97622

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	PALGHAR	458	458	100.0	0	303	66.2	155
2	SINDHUDURG	1308	1308	100.0	0	1040	79.5	268
3	SATARA	1777	1754	98.7	23	1416	80.7	338
4	GADCHIROLI	6548	6541	99.9	7	5934	90.7	607
5	SANGLI	1958	1958	100.0	0	1292	66.0	666
6	PUNE	1521	1511	99.3	10	799	52.9	712
7	RAIGAD	2456	2402	97.8	54	1634	68.0	768
8	GONDIA	14434	14434	100.0	0	13599	94.2	835
9	KOLHAPUR	2031	2014	99.2	17	1173	58.2	841
10	WARDHA	4965	4947	99.6	18	4049	81.8	898
11	THANE	2538	2538	100.0	0	1570	61.9	968
12	DHARASHIV	2274	2274	100.0	0	1150	50.6	1124
13	RATNAGIRI	6356	6356	100.0	0	5097	80.2	1259
14	AKOLA	7353	7353	100.0	0	5928	80.6	1425
15	HINGOLI	3354	3354	100.0	0	1686	50.3	1668
16	NAGPUR	6947	6736	97.0	211	5067	75.2	1669
17	CHH. SAMBHAJI NAGAR	5460	5460	100.0	0	3597	65.9	1863
18	AHILYANAGAR	4336	4336	100.0	0	2438	56.2	1898
19	NANDURBAR	2876	2876	100.0	0	870	30.3	2006
20	BHANDARA	11033	11033	100.0	0	8802	79.8	2231
21	NASHIK	6981	6978	100.0	3	4496	64.4	2482
22	JALNA	8354	8353	100.0	1	5837	69.9	2516
23	CHANDRAPUR	10874	10874	100.0	0	8311	76.4	2563
24	LATUR	6318	6318	100.0	0	3154	49.9	3164
25	AMRAVATI	14178	14178	100.0	0	10908	76.9	3270
26	WASHIM	12455	12455	100.0	0	9095	73.0	3360
27	BEED	16039	16034	100.0	5	12550	78.3	3484
28	DHULE	9709	9709	100.0	0	6183	63.7	3526
29	PARBHANI	13596	13562	99.7	34	8188	60.4	5374
30	SOLAPUR	11019	11019	100.0	0	5552	50.4	5467
31	BULDHANA	17055	17054	100.0	1	10664	62.5	6390
32	JALGAON	29531	29528	100.0	3	19367	65.6	10161
33	YAVATMAL	29999	29999	100.0	0	18573	61.9	11426
34	NANDED	23598	23593	100.0	5	11353	48.1	12240
	TOTAL	300000	299297	99.8	392	201675	67.4	97622

मोदी आवास घरकुल योजना: हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	81040	81039	80526	69099	63435	55168
2	CHH. SAMBHAJI NAGAR DIV.	78993	78948	77109	61048	52418	47515
3	KONKAN DIV.	13116	13062	12954	11848	11311	9644
4	NAGPUR DIV.	54801	54565	54462	50018	48091	45762
5	NASHIK DIV.	53433	53427	53050	42280	37745	33354
6	PUNE DIV.	18306	18256	17785	13669	12446	10232
	TOTAL	300000	299297	295886	247962	225446	201675

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	4336	4336	4272	3213	2861	2438
2	AKOLA	7353	7353	7272	6683	6342	5928
3	AMRAVATI	14178	14178	14129	12390	11877	10908
4	BEED	16039	16034	15837	13969	12336	12550
5	BHANDARA	11033	11033	11003	10203	9881	8802
6	BULDHANA	17055	17054	16999	14264	13123	10664
7	CHANDRAPUR	10874	10874	10837	9531	8936	8311
8	CHH. SAMBHAJI NAGAR	5460	5460	5422	4287	3894	3597
9	DHARASHIV	2274	2274	2265	1502	1268	1150
10	DHULE	9709	9709	9698	7786	6915	6183
11	GADCHIROLI	6548	6541	6539	6383	6194	5934
12	GONDIA	14434	14434	14426	13839	13363	13599
13	HINGOLI	3354	3354	3309	2433	1978	1686
14	JALGAON	29531	29528	29295	23762	21416	19367
15	JALNA	8354	8353	8319	7585	6591	5837
16	KOLHAPUR	2031	2014	1998	1540	1439	1173
17	LATUR	6318	6318	6254	4485	3946	3154
18	NAGPUR	6947	6736	6721	5628	5419	5067
19	NANDED	23598	23593	22714	16627	13548	11353
20	NANDURBAR	2876	2876	2856	2160	1754	870
21	NASHIK	6981	6978	6929	5359	4799	4496
22	PALGHAR	458	458	444	404	375	303
23	PARBHANI	13596	13562	12989	10160	8857	8188
24	PUNE	1521	1511	1492	1136	1018	799
25	RAIGAD	2456	2402	2371	1956	1827	1634
26	RATNAGIRI	6356	6356	6316	6089	5957	5097
27	SANGLI	1958	1958	1952	1640	1555	1292
28	SATARA	1777	1754	1753	1646	1590	1416
29	SINDHUDURG	1308	1308	1294	1148	1099	1040
30	SOLAPUR	11019	11019	10590	7707	6844	5552
31	THANE	2538	2538	2529	2251	2053	1570
32	WARDHA	4965	4947	4936	4434	4298	4049
33	WASHIM	12455	12455	12355	11784	10036	9095
34	YAVATMAL	29999	29999	29771	23978	22057	18573
	TOTAL	300000	299297	295886	247962	225446	201675