

राज्यपुरस्कृत आवास योजना -प्रगती अहवाल

(रमाई,शबरी,आदिम,पारधी,पुण्यश्लोक अहिल्यादेवी, मोदी आवास, यशवंतराव चव्हाण वसाहत)

अ.क्र.	विभाग	उद्दिष्ट	मंजुरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	59132	58323	98.6	809	48532	83.2	9791
2	PUNE DIV.	110102	105305	95.6	4797	76166	72.3	29139
3	NAGPUR DIV.	243043	220849	90.9	22194	169451	76.7	51398
4	AMRAVATI DIV.	282326	250694	88.8	31632	177082	70.6	73612
5	NASHIK DIV.	296058	255038	86.1	41020	175384	68.8	79654
6	CHH. SAMBHAJI NAGAR DIV.	435729	373958	85.8	61771	235968	63.1	137990
	TOTAL	1426390	1264167	88.6	162223	882583	69.8	381584

अ.क्र.	जिल्हा	उद्दिष्ट	मंजुरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	SINDHUDURG	3767	3737	99.2	30	3201	85.7	536
2	PALGHAR	16672	16601	99.6	71	15245	91.8	1356
3	SATARA	14605	14457	99.0	148	12699	87.8	1758
4	RATNAGIRI	13933	13583	97.5	350	11470	84.4	2113
5	RAIGAD	13388	13056	97.5	332	10476	80.2	2580
6	GONDIA	36501	35031	96.0	1470	31890	91.0	3141
7	THANE	11372	11346	99.8	26	8140	71.7	3206
8	SANGLI	14645	13738	93.8	907	10008	72.8	3730
9	GADCHIROLI	28502	27406	96.2	1096	23140	84.4	4266
10	KOLHAPUR	20010	19638	98.1	372	14937	76.1	4701
11	WARDHA	23951	22101	92.3	1850	16955	76.7	5146
12	PUNE	21195	20562	97.0	633	14780	71.9	5782
13	BHANDARA	36065	34820	96.5	1245	26784	76.9	8036
14	DHARASHIV	29359	25651	87.4	3708	17591	68.6	8060
15	AKOLA	43133	41926	97.2	1207	33853	80.7	8073
16	AHILYANAGAR	47123	47086	99.9	37	38825	82.5	8261
17	WASHIM	47946	31560	65.8	16386	22316	70.7	9244
18	NAGPUR	42311	33705	79.7	8606	23704	70.3	10001
19	BEED	63328	52640	83.1	10688	39580	75.2	13060
20	SOLAPUR	39647	36910	93.1	2737	23742	64.3	13168
21	HINGOLI	44846	38206	85.2	6640	24291	63.6	13915
22	AMRAVATI	55086	53424	97.0	1662	39314	73.6	14110
23	CHH. SAMBHAJI NAGAR	55649	45185	81.2	10464	30551	67.6	14634
24	NANDURBAR	54751	33167	60.6	21584	17481	52.7	15686
25	NASHIK	72387	57325	79.2	15062	41361	72.2	15964
26	PARBHANI	51684	45510	88.1	6174	28864	63.4	16646
27	LATUR	53747	49137	91.4	4610	32097	65.3	17040
28	BULDHANA	50707	48638	95.9	2069	31234	64.2	17404
29	JALGAON	69243	68022	98.2	1221	49214	72.4	18808
30	CHANDRAPUR	75713	67786	89.5	7927	46978	69.3	20808
31	DHULE	52554	49438	94.1	3116	28503	57.7	20935
32	YAVATMAL	85454	75146	87.9	10308	50365	67.0	24781
33	NANDED	65831	57321	87.1	8510	31671	55.3	25650
34	JALNA	71285	60308	84.6	10977	31323	51.9	28985
	TOTAL	1426390	1264167	88.6	162223	882583	69.8	381584

राज्यपुरस्कृत आवास योजना — ग्रामीण : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	282326	250694	245530	212431	197284	177082
2	CHH. SAMBHAJI NAGAR DIV.	435729	373958	347360	288461	257077	235968
3	KONKAN DIV.	59132	58323	57782	54814	53204	48532
4	NAGPUR DIV.	243043	220849	215047	189764	180624	169451
5	NASHIK DIV.	296058	255038	241913	209102	192183	175384
6	PUNE DIV.	110102	105305	100591	87189	82795	76166
	TOTAL	1426390	1264167	1208223	1041761	963167	882583

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	47123	47086	46455	42097	40266	38825
2	AKOLA	43133	41926	41373	37729	35668	33853
3	AMRAVATI	55086	53424	52965	46245	43533	39314
4	BEED	63328	52640	49291	42872	38268	39580
5	BHANDARA	36065	34820	34224	31028	30090	26784
6	BULDHANA	50707	48638	47173	39621	36647	31234
7	CHANDRAPUR	75713	67786	66341	55202	51159	46978
8	CHH. SAMBHAJI NAGAR	55649	45185	41321	35123	32642	30551
9	DHARASHIV	29359	25651	24106	19027	17235	17591
10	DHULE	52554	49438	44567	36369	32264	28503
11	GADCHIROLI	28502	27406	27102	25634	24401	23140
12	GONDIA	36501	35031	34994	33005	31728	31890
13	HINGOLI	44846	38206	35933	29680	26657	24291
14	JALGAON	69243	68022	66440	56968	52626	49214
15	JALNA	71285	60308	55621	48806	41357	31323
16	KOLHAPUR	20010	19638	18951	16477	15983	14937
17	LATUR	53747	49137	45240	37926	35122	32097
18	NAGPUR	42311	33705	31936	26547	25369	23704
19	NANDED	65831	57321	52241	39467	34152	31671
20	NANDURBAR	54751	33167	30017	26176	23309	17481
21	NASHIK	72387	57325	54434	47492	43718	41361
22	PALGHAR	16672	16601	16505	16218	15881	15245
23	PARBHANI	51684	45510	43607	35560	31644	28864
24	PUNE	21195	20562	19820	17162	16155	14780
25	RAIGAD	13388	13056	12863	11904	11475	10476
26	RATNAGIRI	13933	13583	13518	13055	12828	11470
27	SANGLI	14645	13738	13366	11715	11126	10008
28	SATARA	14605	14457	14388	13677	13311	12699
29	SINDHUDURG	3767	3737	3717	3392	3314	3201
30	SOLAPUR	39647	36910	34066	28158	26220	23742
31	THANE	11372	11346	11179	10245	9706	8140
32	WARDHA	23951	22101	20450	18348	17877	16955
33	WASHIM	47946	31560	29785	26439	23458	22316
34	YAVATMAL	85454	75146	74234	62397	57978	50365
	TOTAL	1426390	1264167	1208223	1041761	963167	882583

रमाई आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	14842	14301	96.4	541	12306	86.0	1995
2	PUNE DIV.	76317	73357	96.1	2960	58964	80.4	14393
3	NAGPUR DIV.	95285	83161	87.3	12124	66589	80.1	16572
4	NASHIK DIV.	104730	89424	85.4	15306	70939	79.3	18485
5	AMRAVATI DIV.	137859	115648	83.9	22211	85904	74.3	29744
6	CHH. SAMBHAJI NAGAR DIV.	261657	227761	87.0	33896	160706	70.6	67055
	TOTAL	690690	603652	87.4	87038	455408	75.4	148244

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	PALGHAR	698	663	95.0	35	471	71.0	192
2	SINDHUDURG	2329	2329	100.0	0	2123	91.2	206
3	RATNAGIRI	7075	6843	96.7	232	6344	92.7	499
4	RAIGAD	2914	2641	90.6	273	2101	79.6	540
5	THANE	1826	1825	99.9	1	1267	69.4	558
6	NANDURBAR	4782	3790	79.3	992	2988	78.8	802
7	SATARA	12108	12065	99.6	43	10776	89.3	1289
8	WARDHA	9569	9044	94.5	525	7645	84.5	1399
9	GADCHIROLI	8880	8294	93.4	586	6806	82.1	1488
10	GONDIA	14479	13854	95.7	625	12200	88.1	1654
11	SANGLI	10664	10185	95.5	479	8380	82.3	1805
12	PUNE	11419	11289	98.9	130	8984	79.6	2305
13	BHANDARA	15390	14324	93.1	1066	10975	76.6	3349
14	KOLHAPUR	17036	17003	99.8	33	13422	78.9	3581
15	NAGPUR	20540	14241	69.3	6299	10650	74.8	3591
16	DHULE	14776	12913	87.4	1863	8753	67.8	4160
17	YAVATMAL	24282	20100	82.8	4182	15709	78.2	4391
18	JALGAON	23269	22120	95.1	1149	17696	80.0	4424
19	NASHIK	28649	17373	60.6	11276	12861	74.0	4512
20	AHILYANAGAR	33254	33228	99.9	26	28641	86.2	4587
21	WASHIM	31847	15979	50.2	15868	11282	70.6	4697
22	CHANDRAPUR	26427	23404	88.6	3023	18313	78.2	5091
23	DHARASHIV	22517	19774	87.8	2743	14624	74.0	5150
24	SOLAPUR	25090	22815	90.9	2275	17402	76.3	5413
25	AKOLA	29592	28885	97.6	707	23345	80.8	5540
26	PARBHANI	28331	23871	84.3	4460	17960	75.2	5911
27	AMRAVATI	23459	23025	98.1	434	16921	73.5	6104
28	CHH. SAMBHAJI NAGAR	35987	28622	79.5	7365	22121	77.3	6501
29	HINGOLI	22866	19578	85.6	3288	12942	66.1	6636
30	BEED	36735	34209	93.1	2526	26159	76.5	8050
31	BULDHANA	28679	27659	96.4	1020	18647	67.4	9012
32	NANDED	33600	28688	85.4	4912	18541	64.6	10147
33	LATUR	39044	38157	97.7	887	27526	72.1	10631
34	JALNA	42577	34862	81.9	7715	20833	59.8	14029
	TOTAL	690690	603652	87.4	87038	455408	75.4	148244

रमाई आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	137859	115648	112129	97776	92253	85904
2	CHH. SAMBHAJI NAGAR DIV.	261657	227761	210905	182270	167929	160706
3	KONKAN DIV.	14842	14301	14127	13078	12795	12306
4	NAGPUR DIV.	95285	83161	81049	72178	69470	66589
5	NASHIK DIV.	104730	89424	85542	77050	73549	70939
6	PUNE DIV.	76317	73357	70311	64072	61879	58964
	TOTAL	690690	603652	574063	506424	477875	455408

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	33254	33228	32882	30264	29242	28641
2	AKOLA	29592	28885	28519	26006	24603	23345
3	AMRAVATI	23459	23025	22733	19501	18542	16921
4	BEED	36735	34209	31928	28128	25892	26159
5	BHANDARA	15390	14324	13919	12358	12030	10975
6	BULDHANA	28679	27659	26429	22325	20814	18647
7	CHANDRAPUR	26427	23404	23071	20001	19004	18313
8	CHH. SAMBHAJI NAGAR	35987	28622	27001	24358	23115	22121
9	DHARASHIV	22517	19774	18520	15234	14064	14624
10	DHULE	14776	12913	11977	10115	9432	8753
11	GADCHIROLI	8880	8294	8119	7455	7115	6806
12	GONDIA	14479	13854	13823	12794	12279	12200
13	HINGOLI	22866	19578	18252	15269	13830	12942
14	JALGAON	23269	22120	21243	19058	18183	17696
15	JALNA	42577	34862	31455	27687	24485	20833
16	KOLHAPUR	17036	17003	16356	14482	14140	13422
17	LATUR	39044	38157	35204	30960	29177	27526
18	NAGPUR	20540	14241	13606	11601	11198	10650
19	NANDED	33600	28688	25280	20322	18641	18541
20	NANDURBAR	4782	3790	3782	3577	3400	2988
21	NASHIK	28649	17373	15658	14036	13292	12861
22	PALGHAR	698	663	649	548	513	471
23	PARBHANI	28331	23871	23265	20312	18725	17960
24	PUNE	11419	11289	11002	9964	9476	8984
25	RAIGAD	2914	2641	2589	2297	2210	2101
26	RATNAGIRI	7075	6843	6805	6619	6547	6344
27	SANGLI	10664	10185	9983	9122	8807	8380
28	SATARA	12108	12065	11998	11444	11169	10776
29	SINDHUDURG	2329	2329	2319	2170	2144	2123
30	SOLAPUR	25090	22815	20972	19060	18287	17402
31	THANE	1826	1825	1765	1444	1381	1267
32	WARDHA	9569	9044	8511	7969	7844	7645
33	WASHIM	31847	15979	14488	12150	11360	11282
34	YAVATMAL	24282	20100	19960	17794	16934	15709
	TOTAL	690690	603652	574063	506424	477875	455408

शबरी आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	PUNE DIV.	7967	7350	92.3	617	5736	78.0	1614
2	KONKAN DIV.	26808	26631	99.3	177	23084	86.7	3547
3	AMRAVATI DIV.	43035	41224	95.8	1811	29125	70.7	12099
4	CHH. SAMBHAJI NAGAR DIV.	45124	34460	76.4	10664	20931	60.7	13529
5	NAGPUR DIV.	67198	62938	93.7	4260	46506	73.9	16432
6	NASHIK DIV.	134836	109262	81.0	25574	70381	64.4	38881
	TOTAL	324968	281865	86.7	43103	195763	69.5	86102

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KOLHAPUR	60	25	41.7	35	25	100.0	0
2	SATARA	197	192	97.5	5	192	100.0	0
3	SINDHUDURG	43	29	67.4	14	29	100.0	0
4	RATNAGIRI	340	254	74.7	86	253	99.6	1
5	SANGLI	80	50	62.5	30	43	86.0	7
6	SOLAPUR	894	690	77.2	204	628	91.0	62
7	DHARASHIV	549	484	88.2	65	351	72.5	133
8	LATUR	1538	785	51.0	753	567	72.2	218
9	GONDIA	5599	5596	99.9	3	5235	93.5	361
10	BEED	2230	1591	71.3	639	1032	64.9	559
11	JALNA	2956	1840	62.2	1116	1011	54.9	829
12	WASHIM	3470	3021	87.1	449	2178	72.1	843
13	PALGHAR	14385	14352	99.8	33	13378	93.2	974
14	RAIGAD	6610	6588	99.7	22	5604	85.1	984
15	AKOLA	5815	5315	91.4	500	4316	81.2	999
16	BHANDARA	6336	6302	99.5	34	5152	81.8	1150
17	BULDHANA	4191	3347	79.9	844	1963	58.6	1384
18	PARBHANI	3887	3259	83.8	628	1798	55.2	1461
19	PUNE	6736	6393	94.9	343	4848	75.8	1545
20	THANE	5430	5408	99.6	22	3820	70.6	1588
21	AHILYANAGAR	9157	9149	99.9	8	7497	81.9	1652
22	GADCHIROLI	10951	10662	97.4	289	8874	83.2	1788
23	WARDHA	6692	6587	98.4	105	4724	71.7	1863
24	CHH. SAMBHAJI NAGAR	7787	6465	83.0	1322	4509	69.7	1956
25	NANDED	8141	4797	58.9	3344	1928	40.2	2869
26	JALGAON	14632	14610	99.8	22	11484	78.6	3126
27	NAGPUR	13188	12058	91.4	1130	7849	65.1	4209
28	AMRAVATI	15235	15228	100.0	7	10945	71.9	4283
29	YAVATMAL	14324	14313	99.9	11	9723	67.9	4590
30	HINGOLI	18036	15239	84.5	2797	9735	63.9	5504
31	CHANDRAPUR	24432	21733	89.0	2699	14672	67.5	7061
32	NASHIK	36516	32799	89.8	3717	23986	73.1	8813
33	DHULE	27485	26239	95.5	1246	13740	52.4	12499
34	NANDURBAR	47046	26465	56.3	20581	13674	51.7	12791
	TOTAL	324968	281865	86.7	43103	195763	69.5	86102

शबरी आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	43035	41224	40622	35637	32896	29125
2	CHH. SAMBHAJI NAGAR DIV.	45124	34460	31234	25708	23061	20931
3	KONKAN DIV.	26808	26631	26411	25790	25116	23084
4	NAGPUR DIV.	67198	62938	60398	53094	50067	46506
5	NASHIK DIV.	134836	109262	100624	88304	79916	70381
6	PUNE DIV.	7967	7350	7059	6492	6248	5736
	TOTAL	324968	281865	266348	235025	217304	195763

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	9157	9149	8954	8353	7965	7497
2	AKOLA	5815	5315	5215	4722	4475	4316
3	AMRAVATI	15235	15228	15178	13689	12522	10945
4	BEED	2230	1591	1351	1150	983	1032
5	BHANDARA	6336	6302	6243	5817	5687	5152
6	BULDHANA	4191	3347	3249	2745	2500	1963
7	CHANDRAPUR	24432	21733	21251	17734	16246	14672
8	CHH. SAMBHAJI NAGAR	7787	6465	5831	5169	4812	4509
9	DHARASHIV	549	484	470	408	376	351
10	DHULE	27485	26239	22330	18072	15664	13740
11	GADCHIROLI	10951	10662	10582	10081	9498	8874
12	GONDIA	5599	5596	5601	5367	5182	5235
13	HINGOLI	18036	15239	14337	12048	10922	9735
14	JALGAON	14632	14610	14320	13226	12349	11484
15	JALNA	2956	1840	1524	1301	1176	1011
16	KOLHAPUR	60	25	25	25	25	25
17	LATUR	1538	785	709	610	586	567
18	NAGPUR	13188	12058	11077	9003	8492	7849
19	NANDED	8141	4797	4037	2802	2316	1928
20	NANDURBAR	47046	26465	23352	20569	18283	13674
21	NASHIK	36516	32799	31668	28084	25655	23986
22	PALGHAR	14385	14352	14288	14154	13896	13378
23	PARBHANI	3887	3259	2975	2220	1890	1798
24	PUNE	6736	6393	6118	5583	5344	4848
25	RAIGAD	6610	6588	6516	6317	6169	5604
26	RATNAGIRI	340	254	254	254	254	253
27	SANGLI	80	50	46	43	43	43
28	SATARA	197	192	192	192	192	192
29	SINDHUDURG	43	29	29	29	29	29
30	SOLAPUR	894	690	678	649	644	628
31	THANE	5430	5408	5324	5036	4768	3820
32	WARDHA	6692	6587	5644	5092	4962	4724
33	WASHIM	3470	3021	2893	2506	2315	2178
34	YAVATMAL	14324	14313	14087	11975	11084	9723
	TOTAL	324968	281865	266348	235025	217304	195763

आदिम आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	NASHIK DIV.	98	37	37.8	61	23	62.2	14
2	PUNE DIV.	75	71	94.7	4	38	53.5	33
3	CHH. SAMBHAJI NAGAR DIV.	419	195	46.5	224	150	76.9	45
4	KONKAN DIV.	4180	4155	99.4	25	4037	97.2	118
5	NAGPUR DIV.	2897	2803	96.8	94	2507	89.4	296
6	AMRAVATI DIV.	4784	4690	98.0	94	3636	77.5	1054
	TOTAL	12453	11951	96.0	502	10391	86.9	1560

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AHILYANAGAR	0	0	0.0	0	0	0.0	0
2	AKOLA	0	0	0.0	0	0	0.0	0
3	AMRAVATI	0	0	0.0	0	0	0.0	0
4	BEED	0	0	0.0	0	0	0.0	0
5	BHANDARA	0	0	0.0	0	0	0.0	0
6	BULDHANA	0	0	0.0	0	0	0.0	0
7	CHH. SAMBHAJI NAGAR	0	0	0.0	0	0	0.0	0
8	DHARASHIV	0	0	0.0	0	0	0.0	0
9	DHULE	0	0	0.0	0	0	0.0	0
10	GONDIA	0	0	0.0	0	0	0.0	0
11	HINGOLI	0	0	0.0	0	0	0.0	0
12	JALGAON	0	0	0.0	0	0	0.0	0
13	JALNA	0	0	0.0	0	0	0.0	0
14	KOLHAPUR	0	0	0.0	0	0	0.0	0
15	LATUR	0	0	0.0	0	0	0.0	0
16	NAGPUR	0	0	0.0	0	0	0.0	0
17	NANDURBAR	0	0	0.0	0	0	0.0	0
18	PARBHANI	0	0	0.0	0	0	0.0	0
19	SANGLI	0	0	0.0	0	0	0.0	0
20	SATARA	0	0	0.0	0	0	0.0	0
21	SINDHUDURG	66	50	75.8	16	50	100.0	0
22	SOLAPUR	0	0	0.0	0	0	0.0	0
23	WASHIM	0	0	0.0	0	0	0.0	0
24	RATNAGIRI	11	11	100.0	0	10	90.9	1
25	NASHIK	98	37	37.8	61	23	62.2	14
26	PALGHAR	1131	1128	99.7	3	1104	97.9	24
27	PUNE	75	71	94.7	4	38	53.5	33
28	RAIGAD	1394	1391	99.8	3	1352	97.2	39
29	NANDED	419	195	46.5	224	150	76.9	45
30	THANE	1578	1575	99.8	3	1521	96.6	54
31	WARDHA	396	388	98.0	8	294	75.8	94
32	CHANDRAPUR	723	663	91.7	60	568	85.7	95
33	GADCHIROLI	1778	1752	98.5	26	1645	93.9	107
34	YAVATMAL	4784	4690	98.0	94	3636	77.5	1054
	TOTAL	12453	11951	96.0	502	10391	86.9	1560

आदिम आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	4784	4690	4604	4168	3906	3636
2	CHH. SAMBHAJI NAGAR DIV.	419	195	181	161	148	150
3	KONKAN DIV.	4180	4155	4133	4081	4047	4037
4	NAGPUR DIV.	2897	2803	2792	2668	2575	2507
5	NASHIK DIV.	98	37	37	23	23	23
6	PUNE DIV.	75	71	69	69	62	38
	TOTAL	12453	11951	11816	11170	10761	10391

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	0	0	0	0	0	0
2	AKOLA	0	0	0	0	0	0
3	AMRAVATI	0	0	0	0	0	0
4	BEED	0	0	0	0	0	0
5	BHANDARA	0	0	0	0	0	0
6	BULDHANA	0	0	0	0	0	0
7	CHANDRAPUR	723	663	661	613	576	568
8	CHH. SAMBHAJI NAGAR	0	0	0	0	0	0
9	DHARASHIV	0	0	0	0	0	0
10	DHULE	0	0	0	0	0	0
11	GADCHIROLI	1778	1752	1746	1708	1672	1645
12	GONDIA	0	0	0	0	0	0
13	HINGOLI	0	0	0	0	0	0
14	JALGAON	0	0	0	0	0	0
15	JALNA	0	0	0	0	0	0
16	KOLHAPUR	0	0	0	0	0	0
17	LATUR	0	0	0	0	0	0
18	NAGPUR	0	0	0	0	0	0
19	NANDED	419	195	181	161	148	150
20	NANDURBAR	0	0	0	0	0	0
21	NASHIK	98	37	37	23	23	23
22	PALGHAR	1131	1128	1124	1115	1107	1104
23	PARBHANI	0	0	0	0	0	0
24	PUNE	75	71	69	69	62	38
25	RAIGAD	1394	1391	1386	1361	1342	1352
26	RATNAGIRI	11	11	11	11	11	10
27	SANGLI	0	0	0	0	0	0
28	SATARA	0	0	0	0	0	0
29	SINDHUDURG	66	50	50	50	50	50
30	SOLAPUR	0	0	0	0	0	0
31	THANE	1578	1575	1562	1544	1537	1521
32	WARDHA	396	388	385	347	327	294
33	WASHIM	0	0	0	0	0	0
34	YAVATMAL	4784	4690	4604	4168	3906	3636
	TOTAL	12453	11951	11816	11170	10761	10391

पारधी आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	3	0	0.0	3	0	0.0	0
2	NAGPUR DIV.	133	130	97.7	3	119	91.5	11
3	CHH. SAMBHAJI NAGAR DIV.	592	567	95.8	25	518	91.4	49
4	PUNE DIV.	488	441	90.4	47	391	88.7	50
5	NASHIK DIV.	1353	1337	98.8	16	1277	95.5	60
6	AMRAVATI DIV.	1846	1846	100.0	0	1730	93.7	116
	TOTAL	4415	4321	97.9	94	4035	93.4	286

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	BHANDARA	0	0	0.0	0	0	0.0	0
2	GADCHIROLI	0	0	0.0	0	0	0.0	0
3	GONDIA	0	0	0.0	0	0	0.0	0
4	HINGOLI	35	35	100.0	0	35	100.0	0
5	KOLHAPUR	7	7	100.0	0	7	100.0	0
6	LATUR	17	17	100.0	0	17	100.0	0
7	NANDED	50	42	84.0	8	42	100.0	0
8	NANDURBAR	10	0	0.0	10	0	0.0	0
9	PALGHAR	0	0	0.0	0	0	0.0	0
10	PARBHANI	56	56	100.0	0	56	100.0	0
11	RAIGAD	2	0	0.0	2	0	0.0	0
12	RATNAGIRI	1	0	0.0	1	0	0.0	0
13	SATARA	24	24	100.0	0	24	100.0	0
14	SINDHUDURG	0	0	0.0	0	0	0.0	0
15	THANE	0	0	0.0	0	0	0.0	0
16	WARDHA	50	50	100.0	0	50	100.0	0
17	WASHIM	64	64	100.0	0	64	100.0	0
18	JALNA	38	36	94.7	2	34	94.4	2
19	NAGPUR	48	48	100.0	0	46	95.8	2
20	SANGLI	38	26	68.4	12	23	88.5	3
21	BEED	92	83	90.2	9	78	94.0	5
22	CHH. SAMBHAJI NAGAR	57	51	89.5	6	46	90.2	5
23	SOLAPUR	231	202	87.4	29	196	97.0	6
24	CHANDRAPUR	35	32	91.4	3	23	71.9	9
25	AKOLA	373	373	100.0	0	363	97.3	10
26	DHULE	432	432	100.0	0	421	97.5	11
27	NASHIK	143	137	95.8	6	125	91.2	12
28	BULDHANA	371	371	100.0	0	358	96.5	13
29	AHILYANAGAR	198	198	100.0	0	184	92.9	14
30	AMRAVATI	444	444	100.0	0	424	95.5	20
31	JALGAON	570	570	100.0	0	547	96.0	23
32	DHARASHIV	247	247	100.0	0	210	85.0	37
33	PUNE	188	182	96.8	6	141	77.5	41
34	YAVATMAL	594	594	100.0	0	521	87.7	73
	TOTAL	4415	4321	97.9	94	4035	93.4	286

पारधी आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	1846	1846	1838	1775	1747	1730
2	CHH. SAMBHAJI NAGAR DIV.	592	567	551	529	509	518
3	KONKAN DIV.	3	0	0	0	0	0
4	NAGPUR DIV.	133	130	129	126	123	119
5	NASHIK DIV.	1353	1337	1334	1293	1264	1277
6	PUNE DIV.	488	441	426	405	401	391
	TOTAL	4415	4321	4278	4128	4044	4035

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	198	198	197	187	183	184
2	AKOLA	373	373	372	365	362	363
3	AMRAVATI	444	444	442	436	427	424
4	BEED	92	83	80	80	78	78
5	BHANDARA	0	0	0	0	0	0
6	BULDHANA	371	371	371	363	361	358
7	CHANDRAPUR	35	32	32	29	26	23
8	CHH. SAMBHAJI NAGAR	57	51	48	46	46	46
9	DHARASHIV	247	247	237	217	205	210
10	DHULE	432	432	432	424	420	421
11	GADCHIROLI	0	0	0	0	0	0
12	GONDIA	0	0	0	0	0	0
13	HINGOLI	35	35	35	35	35	35
14	JALGAON	570	570	568	547	530	547
15	JALNA	38	36	36	36	36	34
16	KOLHAPUR	7	7	7	7	7	7
17	LATUR	17	17	17	17	17	17
18	NAGPUR	48	48	47	47	47	46
19	NANDED	50	42	42	42	38	42
20	NANDURBAR	10	0	0	0	0	0
21	NASHIK	143	137	137	135	131	125
22	PALGHAR	0	0	0	0	0	0
23	PARBHANI	56	56	56	56	54	56
24	PUNE	188	182	168	151	149	141
25	RAIGAD	2	0	0	0	0	0
26	RATNAGIRI	1	0	0	0	0	0
27	SANGLI	38	26	26	24	24	23
28	SATARA	24	24	24	24	24	24
29	SINDHUDURG	0	0	0	0	0	0
30	SOLAPUR	231	202	201	199	197	196
31	THANE	0	0	0	0	0	0
32	WARDHA	50	50	50	50	50	50
33	WASHIM	64	64	64	64	64	64
34	YAVATMAL	594	594	589	547	533	521
	TOTAL	4415	4321	4278	4128	4044	4035

अटल बांधकाम कामगार आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AMRAVATI DIV.	18945	1	0.0	18944	1	100.0	0
2	KONKAN DIV.	8599	0	0.0	8599	0	0.0	0
3	NAGPUR DIV.	21240	35	0.2	21205	33	94.3	2
4	NASHIK DIV.	6367	50	0.8	6317	9	18.0	41
5	PUNE DIV.	18109	638	3.5	17471	410	64.3	228
6	CHH. SAMBHAJI NAGAR DIV.	24739	615	2.5	24124	314	51.1	301
	TOTAL	97999	1339	1.4	96660	767	57.3	572

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AKOLA	1339	0	0.0	1339	0	0.0	0
2	AMRAVATI	7066	0	0.0	7066	0	0.0	0
3	BHANDARA	3393	0	0.0	3393	0	0.0	0
4	BULDHANA	1060	1	0.1	1059	1	100.0	0
5	CHANDRAPUR	1939	1	0.1	1938	1	100.0	0
6	DHARASHIV	4073	0	0.0	4073	0	0.0	0
7	DHULE	1212	0	0.0	1212	0	0.0	0
8	GADCHIROLI	1661	0	0.0	1661	0	0.0	0
9	GONDIA	5073	0	0.0	5073	0	0.0	0
10	JALGAON	1340	0	0.0	1340	0	0.0	0
11	JALNA	4080	10	0.2	4070	10	100.0	0
12	NANDURBAR	0	0	0.0	0	0	0.0	0
13	NASHIK	1790	4	0.2	1786	4	100.0	0
14	PALGHAR	703	0	0.0	703	0	0.0	0
15	RAIGAD	1236	0	0.0	1236	0	0.0	0
16	RATNAGIRI	1601	0	0.0	1601	0	0.0	0
17	SINDHUDURG	2095	0	0.0	2095	0	0.0	0
18	THANE	2964	0	0.0	2964	0	0.0	0
19	WARDHA	5781	1	0.0	5780	1	100.0	0
20	WASHIM	1206	0	0.0	1206	0	0.0	0
21	YAVATMAL	8274	0	0.0	8274	0	0.0	0
22	NAGPUR	3393	33	1.0	3360	31	93.9	2
23	PUNE	7957	15	0.2	7942	11	73.3	4
24	LATUR	5020	8	0.2	5012	3	37.5	5
25	SOLAPUR	3987	28	0.7	3959	20	71.4	8
26	NANDED	2484	34	1.4	2450	22	64.7	12
27	BEED	2427	100	4.1	2327	77	77.0	23
28	SATARA	813	77	9.5	736	42	54.5	35
29	HINGOLI	2356	69	2.9	2287	30	43.5	39
30	AHILYANAGAR	2025	46	2.3	1979	5	10.9	41
31	PARBHANI	1921	148	7.7	1773	103	69.6	45
32	SANGLI	1580	93	5.9	1487	43	46.2	50
33	KOLHAPUR	3772	425	11.3	3347	294	69.2	131
34	CHH. SAMBHAJI NAGAR	2378	246	10.3	2132	69	28.0	177
	TOTAL	97999	1339	1.4	96660	767	57.3	572

अटल बांधकाम कामगार आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	18945	1	1	1	1	1
2	CHH. SAMBHAJI NAGAR DIV.	24739	615	567	439	363	314
3	KONKAN DIV.	8599	0	0	0	0	0
4	NAGPUR DIV.	21240	35	34	34	34	33
5	NASHIK DIV.	6367	50	46	28	20	9
6	PUNE DIV.	18109	638	615	508	469	410
	TOTAL	97999	1339	1263	1010	887	767

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	2025	46	42	24	16	5
2	AKOLA	1339	0	0	0	0	0
3	AMRAVATI	7066	0	0	0	0	0
4	BEED	2427	100	99	82	74	77
5	BHANDARA	3393	0	0	0	0	0
6	BULDHANA	1060	1	1	1	1	1
7	CHANDRAPUR	1939	1	1	1	1	1
8	CHH. SAMBHAJI NAGAR	2378	246	218	142	102	69
9	DHARASHIV	4073	0	0	0	0	0
10	DHULE	1212	0	0	0	0	0
11	GADCHIROLI	1661	0	0	0	0	0
12	GONDIA	5073	0	0	0	0	0
13	HINGOLI	2356	69	57	52	45	30
14	JALGAON	1340	0	0	0	0	0
15	JALNA	4080	10	10	10	10	10
16	KOLHAPUR	3772	425	411	350	327	294
17	LATUR	5020	8	6	3	3	3
18	NAGPUR	3393	33	32	32	32	31
19	NANDED	2484	34	34	32	24	22
20	NANDURBAR	0	0	0	0	0	0
21	NASHIK	1790	4	4	4	4	4
22	PALGHAR	703	0	0	0	0	0
23	PARBHANI	1921	148	143	118	105	103
24	PUNE	7957	15	15	15	14	11
25	RAIGAD	1236	0	0	0	0	0
26	RATNAGIRI	1601	0	0	0	0	0
27	SANGLI	1580	93	86	60	54	43
28	SATARA	813	77	76	60	52	42
29	SINDHUDURG	2095	0	0	0	0	0
30	SOLAPUR	3987	28	27	23	22	20
31	THANE	2964	0	0	0	0	0
32	WARDHA	5781	1	1	1	1	1
33	WASHIM	1206	0	0	0	0	0
34	YAVATMAL	8274	0	0	0	0	0
	TOTAL	97999	1339	1263	1010	887	767

यशवंतराव चव्हाण मुक्त वसाहत योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	150	119	79.3	31	108	90.8	11
2	NASHIK DIV.	1256	1209	96.3	47	900	74.4	309
3	PUNE DIV.	2026	1290	63.7	736	523	40.5	767
4	AMRAVATI DIV.	13635	6124	44.9	7511	3257	53.2	2867
5	NAGPUR DIV.	21218	16487	77.7	4731	8882	53.9	7605
6	CHH. SAMBHAJI NAGAR DIV.	24531	16293	66.4	8238	5860	36.0	10433
	TOTAL	62816	41522	66.1	21294	19530	47.0	21992

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AKOLA	0	0	0.0	0	0	0.0	0
2	HINGOLI	555	0	0.0	555	0	0.0	0
3	NASHIK	0	0	0.0	0	0	0.0	0
4	PALGHAR	0	0	0.0	0	0	0.0	0
5	PUNE	20	0	0.0	20	0	0.0	0
6	RAIGAD	0	0	0.0	0	0	0.0	0
7	SINDHUDURG	0	0	0.0	0	0	0.0	0
8	THANE	0	0	0.0	0	0	0.0	0
9	WASHIM	69	0	0.0	69	0	0.0	0
10	NANDED	18	1	5.6	17	0	0.0	1
11	KOLHAPUR	351	64	18.2	287	61	95.3	3
12	RATNAGIRI	150	119	79.3	31	108	90.8	11
13	AHILYANAGAR	20	20	100.0	0	5	25.0	15
14	NANDURBAR	35	34	97.1	1	2	5.9	32
15	SATARA	226	215	95.1	11	178	82.8	37
16	DHULE	152	145	95.4	7	97	66.9	48
17	BULDHANA	325	125	38.5	200	0	0.0	125
18	GONDIA	1974	1134	57.4	840	992	87.5	142
19	GADCHIROLI	345	150	43.5	195	6	4.0	144
20	AMRAVATI	1770	549	31.0	1221	386	70.3	163
21	SOLAPUR	368	173	47.0	195	10	5.8	163
22	JALGAON	1049	1010	96.3	39	796	78.8	214
23	NAGPUR	1588	622	39.2	966	245	39.4	377
24	PARBHANI	1411	670	47.5	741	247	36.9	423
25	BEED	2532	440	17.4	2092	1	0.2	439
26	WARDHA	1534	661	43.1	873	143	21.6	518
27	SANGLI	1061	838	79.0	223	274	32.7	564
28	CHH. SAMBHAJI NAGAR	1546	910	58.9	636	97	10.7	813
29	BHANDARA	3284	3140	95.6	144	2238	71.3	902
30	DHARASHIV	3772	2872	76.1	900	1268	44.2	1604
31	LATUR	4385	2508	57.2	1877	473	18.9	2035
32	YAVATMAL	11471	5450	47.5	6021	2871	52.7	2579
33	JALNA	10312	8892	86.2	1420	3774	42.4	5118
34	CHANDRAPUR	12493	10780	86.3	1713	5258	48.8	5522
	TOTAL	62816	41522	66.1	21294	19530	47.0	21992

यशवंतराव चव्हाण मुक्त वसाहत योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	13635	6124	5815	4781	4346	3257
2	CHH. SAMBHAJI NAGAR DIV.	24531	16293	14490	11626	9278	5860
3	KONKAN DIV.	150	119	119	118	117	108
4	NAGPUR DIV.	21218	16487	15586	11710	10651	8882
5	NASHIK DIV.	1256	1209	1150	1042	988	900
6	PUNE DIV.	2026	1290	1112	852	761	523
	TOTAL	62816	41522	38272	30129	26141	19530

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	20	20	20	20	20	5
2	AKOLA	0	0	0	0	0	0
3	AMRAVATI	1770	549	490	416	414	386
4	BEED	2532	440	119	0	0	1
5	BHANDARA	3284	3140	3039	2726	2628	2238
6	BULDHANA	325	125	49	6	4	0
7	CHANDRAPUR	12493	10780	10292	7331	6507	5258
8	CHH. SAMBHAJI NAGAR	1546	910	641	417	322	97
9	DHARASHIV	3772	2872	2614	1699	1359	1268
10	DHULE	152	145	132	124	115	97
11	GADCHIROLI	345	150	116	21	8	6
12	GONDIA	1974	1134	1133	1055	992	992
13	HINGOLI	555	0	0	0	0	0
14	JALGAON	1049	1010	971	883	842	796
15	JALNA	10312	8892	8566	7879	6406	3774
16	KOLHAPUR	351	64	63	61	61	61
17	LATUR	4385	2508	1939	1219	907	473
18	NAGPUR	1588	622	496	320	285	245
19	NANDED	18	1	1	1	0	0
20	NANDURBAR	35	34	27	15	11	2
21	NASHIK	0	0	0	0	0	0
22	PALGHAR	0	0	0	0	0	0
23	PARBHANI	1411	670	610	411	284	247
24	PUNE	20	0	0	0	0	0
25	RAIGAD	0	0	0	0	0	0
26	RATNAGIRI	150	119	119	118	117	108
27	SANGLI	1061	838	765	561	490	274
28	SATARA	226	215	215	199	192	178
29	SINDHUDURG	0	0	0	0	0	0
30	SOLAPUR	368	173	69	31	18	10
31	THANE	0	0	0	0	0	0
32	WARDHA	1534	661	510	257	231	143
33	WASHIM	69	0	0	0	0	0
34	YAVATMAL	11471	5450	5276	4359	3928	2871
	TOTAL	62816	41522	38272	30129	26141	19530

पुण्यश्लोक अहिल्यादेवी होळकर आवास योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	33	33	100.0	0	25	75.8	8
2	AMRAVATI DIV.	127	122	96.1	5	107	87.7	15
3	NASHIK DIV.	352	346	98.3	6	213	61.6	133
4	NAGPUR DIV.	1511	759	50.2	752	194	25.6	565
5	PUNE DIV.	4923	4528	92.0	395	702	15.5	3826
6	CHH. SAMBHAJI NAGAR DIV.	24413	15732	64.4	8681	3498	22.2	12234
	TOTAL	31359	21520	68.6	9839	4739	22.0	16781

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	AKOLA	0	0	0.0	0	0	0.0	0
2	AMRAVATI	0	0	0.0	0	0	0.0	0
3	DHARASHIV	0	0	0.0	0	0	0.0	0
4	DHULE	0	0	0.0	0	0	0.0	0
5	GADCHIROLI	0	0	0.0	0	0	0.0	0
6	HINGOLI	0	0	0.0	0	0	0.0	0
7	NAGPUR	0	0	0.0	0	0	0.0	0
8	NANDED	5	5	100.0	0	5	100.0	0
9	NASHIK	0	0	0.0	0	0	0.0	0
10	PALGHAR	0	0	0.0	0	0	0.0	0
11	RATNAGIRI	0	0	0.0	0	0	0.0	0
12	THANE	0	0	0.0	0	0	0.0	0
13	WASHIM	41	41	100.0	0	41	100.0	0
14	YAVATMAL	0	0	0.0	0	0	0.0	0
15	BHANDARA	22	21	95.5	1	20	95.2	1
16	RAIGAD	12	12	100.0	0	11	91.7	1
17	GONDIA	15	13	86.7	2	11	84.6	2
18	NANDURBAR	2	2	100.0	0	0	0.0	2
19	SINDHUDURG	21	21	100.0	0	14	66.7	7
20	BULDHANA	86	81	94.2	5	66	81.5	15
21	SATARA	273	196	71.8	77	158	80.6	38
22	AHILYANAGAR	158	155	98.1	3	103	66.5	52
23	JALGAON	192	189	98.4	3	110	58.2	79
24	KOLHAPUR	525	525	100.0	0	313	59.6	212
25	CHANDRAPUR	729	300	41.2	429	29	9.7	271
26	BEED	5700	283	5.0	5417	0	0.0	283
27	WARDHA	745	425	57.0	320	134	31.5	291
28	SANGLI	844	681	80.7	163	46	6.8	635
29	LATUR	2445	1352	55.3	1093	441	32.6	911
30	PUNE	1236	1115	90.2	121	9	0.8	1106
31	SOLAPUR	2045	2011	98.3	34	176	8.8	1835
32	PARBHANI	4403	4091	92.9	312	1602	39.2	2489
33	CHH. SAMBHAJI NAGAR	4812	3677	76.4	1135	273	7.4	3404
34	JALNA	7048	6324	89.7	724	1177	18.6	5147
	TOTAL	31359	21520	68.6	9839	4739	22.0	16781

पुण्यश्लोक अहिल्यादेवी होळकर आवास योजना : हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	127	122	122	111	109	107
2	CHH. SAMBHAJI NAGAR DIV.	24413	15732	12969	8845	6455	3498
3	KONKAN DIV.	33	33	33	31	28	25
4	NAGPUR DIV.	1511	759	649	311	272	194
5	NASHIK DIV.	352	346	327	269	236	213
6	PUNE DIV.	4923	4528	3858	1965	1419	702
	TOTAL	31359	21520	17958	11532	8519	4739

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	158	155	150	128	112	103
2	AKOLA	0	0	0	0	0	0
3	AMRAVATI	0	0	0	0	0	0
4	BEED	5700	283	30	0	0	0
5	BHANDARA	22	21	21	21	21	20
6	BULDHANA	86	81	81	72	70	66
7	CHANDRAPUR	729	300	205	48	37	29
8	CHH. SAMBHAJI NAGAR	4812	3677	2380	948	580	273
9	DHARASHIV	0	0	0	0	0	0
10	DHULE	0	0	0	0	0	0
11	GADCHIROLI	0	0	0	0	0	0
12	GONDIA	15	13	13	13	10	11
13	HINGOLI	0	0	0	0	0	0
14	JALGAON	192	189	175	139	122	110
15	JALNA	7048	6324	5730	4494	3080	1177
16	KOLHAPUR	525	525	503	402	378	313
17	LATUR	2445	1352	1100	721	585	441
18	NAGPUR	0	0	0	0	0	0
19	NANDED	5	5	5	5	3	5
20	NANDURBAR	2	2	2	2	2	0
21	NASHIK	0	0	0	0	0	0
22	PALGHAR	0	0	0	0	0	0
23	PARBHANI	4403	4091	3724	2677	2207	1602
24	PUNE	1236	1115	970	287	143	9
25	RAIGAD	12	12	12	11	11	11
26	RATNAGIRI	0	0	0	0	0	0
27	SANGLI	844	681	594	343	246	46
28	SATARA	273	196	196	182	170	158
29	SINDHUDURG	21	21	21	20	17	14
30	SOLAPUR	2045	2011	1595	751	482	176
31	THANE	0	0	0	0	0	0
32	WARDHA	745	425	410	229	204	134
33	WASHIM	41	41	41	39	39	41
34	YAVATMAL	0	0	0	0	0	0
	TOTAL	31359	21520	17958	11532	8519	4739

मोदी आवास घरकुल योजना

अ.क्र.	विभाग	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	KONKAN DIV.	13116	13084	99.8	32	8972	68.6	4112
2	PUNE DIV.	18306	18268	99.8	38	9812	53.7	8456
3	NAGPUR DIV.	54801	54571	99.6	230	44654	81.8	9917
4	NASHIK DIV.	53433	53423	100.0	10	31651	59.2	21772
5	AMRAVATI DIV.	81040	81040	100.0	0	53323	65.8	27717
6	CHH. SAMBHAJI NAGAR DIV.	78993	78950	99.9	43	44305	56.1	34645
	TOTAL	300000	299336	99.8	353	192717	64.4	106619

अ.क्र.	जिल्हा	उद्दिष्ट	मंजूरी	%	उर्वरित मंजूरी	पूर्ण घरकुले	%	प्रगतीपथावर घरकुले
1	PALGHAR	458	458	100.0	0	292	63.8	166
2	SINDHUDURG	1308	1308	100.0	0	985	75.3	323
3	SATARA	1777	1765	99.3	12	1371	77.7	394
4	SANGLI	1958	1958	100.0	0	1242	63.4	716
5	GADCHIROLI	6548	6548	100.0	0	5809	88.7	739
6	PUNE	1521	1512	99.4	9	760	50.3	752
7	KOLHAPUR	2031	2014	99.2	17	1109	55.1	905
8	WARDHA	4965	4946	99.6	19	3965	80.2	981
9	GONDIA	14434	14434	100.0	0	13452	93.2	982
10	THANE	2538	2538	100.0	0	1532	60.4	1006
11	RAIGAD	2456	2424	98.7	32	1408	58.1	1016
12	DHARASHIV	2274	2274	100.0	0	1138	50.0	1136
13	AKOLA	7353	7353	100.0	0	5829	79.3	1524
14	RATNAGIRI	6356	6356	100.0	0	4755	74.8	1601
15	HINGOLI	3354	3354	100.0	0	1579	47.1	1775
16	NAGPUR	6947	6736	97.0	211	4914	73.0	1822
17	AHILYANAGAR	4336	4336	100.0	0	2395	55.2	1941
18	CHH. SAMBHAJI NAGAR	5460	5460	100.0	0	3505	64.2	1955
19	NANDURBAR	2876	2876	100.0	0	817	28.4	2059
20	NASHIK	6981	6979	100.0	2	4366	62.6	2613
21	BHANDARA	11033	11033	100.0	0	8399	76.1	2634
22	CHANDRAPUR	10874	10874	100.0	0	8115	74.6	2759
23	LATUR	6318	6318	100.0	0	3073	48.6	3245
24	AMRAVATI	14178	14178	100.0	0	10638	75.0	3540
25	WASHIM	12455	12455	100.0	0	8751	70.3	3704
26	BEED	16039	16034	100.0	5	12310	76.8	3724
27	JALNA	8354	8354	100.0	0	4494	53.8	3860
28	DHULE	9709	9709	100.0	0	5492	56.6	4217
29	SOLAPUR	11019	11019	100.0	0	5330	48.4	5689
30	PARBHANI	13596	13563	99.8	33	7201	53.1	6362
31	BULDHANA	17055	17055	100.0	0	10200	59.8	6855
32	JALGAON	29531	29523	100.0	8	18581	62.9	10942
33	YAVATMAL	29999	29999	100.0	0	17905	59.7	12094
34	NANDED	23598	23593	100.0	5	11005	46.6	12588
	TOTAL	300000	299336	99.8	353	192717	64.4	106619

मोदी आवास घरकुल योजना: हप्ते वितरण

अ. क्र.	विभाग	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AMRAVATI DIV.	81040	81040	80400	68183	62027	53323
2	CHH. SAMBHAJI NAGAR DIV.	78993	78950	77030	59322	49697	44305
3	KONKAN DIV.	13116	13084	12959	11716	11101	8972
4	NAGPUR DIV.	54801	54571	54444	49677	47466	44654
5	NASHIK DIV.	53433	53423	52899	41121	36207	31651
6	PUNE DIV.	18306	18268	17756	13334	12025	9812
	TOTAL	300000	299336	295488	243353	218523	192717

अ. क्र.	जिल्हा	उद्दिष्ट	मंजूरी	प्रथम हप्ता वितरण	दुसरा हप्ता वितरण	तिसरा हप्ता वितरण	पुर्ण घरकूले
1	AHILYANAGAR	4336	4336	4252	3145	2744	2395
2	AKOLA	7353	7353	7267	6636	6228	5829
3	AMRAVATI	14178	14178	14122	12203	11628	10638
4	BEED	16039	16034	15783	13514	11315	12310
5	BHANDARA	11033	11033	11002	10106	9724	8399
6	BULDHANA	17055	17055	16994	14110	12898	10200
7	CHANDRAPUR	10874	10874	10829	9446	8763	8115
8	CHH. SAMBHAJI NAGAR	5460	5460	5420	4185	3767	3505
9	DHARASHIV	2274	2274	2265	1469	1231	1138
10	DHULE	9709	9709	9696	7634	6633	5492
11	GADCHIROLI	6548	6548	6539	6369	6108	5809
12	GONDIA	14434	14434	14424	13776	13265	13452
13	HINGOLI	3354	3354	3309	2328	1870	1579
14	JALGAON	29531	29523	29163	23115	20600	18581
15	JALNA	8354	8354	8310	7409	6174	4494
16	KOLHAPUR	2031	2014	1997	1500	1372	1109
17	LATUR	6318	6318	6271	4399	3850	3073
18	NAGPUR	6947	6736	6710	5576	5347	4914
19	NANDED	23598	23593	22695	16134	13006	11005
20	NANDURBAR	2876	2876	2854	2013	1613	817
21	NASHIK	6981	6979	6934	5214	4617	4366
22	PALGHAR	458	458	444	401	365	292
23	PARBHANI	13596	13563	12977	9884	8484	7201
24	PUNE	1521	1512	1493	1108	981	760
25	RAIGAD	2456	2424	2360	1918	1743	1408
26	RATNAGIRI	6356	6356	6329	6053	5899	4755
27	SANGLI	1958	1958	1952	1622	1516	1242
28	SATARA	1777	1765	1763	1636	1564	1371
29	SINDHUDURG	1308	1308	1298	1123	1074	985
30	SOLAPUR	11019	11019	10551	7468	6592	5330
31	THANE	2538	2538	2528	2221	2020	1532
32	WARDHA	4965	4946	4940	4404	4259	3965
33	WASHIM	12455	12455	12299	11680	9680	8751
34	YAVATMAL	29999	29999	29718	23554	21593	17905
	TOTAL	300000	299336	295488	243353	218523	192717